

New Link roads Assembly Constituency Banga MC Banga Distt:SBS Nagar (Year 2008-09)

Sr. No.	Nam eof Road	Length (KM)	Technical Sanction			Progress PC (KM)		Remarks
			No.	Date	Amount	Provision	PC Laid	
1	2	3	4	5	6	7	8	9
1	Khotran Phirni (Mehli to Khotran)	0.82	8543	15-10-2008	1164800	0.82		Earth Work not done
2	Bharo Majra to Lahil Kalan Canal	1.31	8868	30-10-2008	1959600	1.31		Ready for PC
3	Tanduha to Langeri	0.777	8807	27-10-2008	1110800	0.78	0.78	Completed 12/2009
4	Jagatpur, Hakimpur road to Stadium Stage	0.26	3778	19-09-2008	379950	0.26	0.26	Completed 04/2010
5	Rehipa to Chahlan	1.15	9710	03-11-2008	1641000	1.15	1.15	Completed 04/2010
6	Langeri to Khanpur	1.695	8858	30-10-2008	2618500	1.70	1.60	1.60 KM Completed 04/2010, Balance work 0.10km part of bridge appoches
7	Behram-Mahilpur road to Patwarkhana BDO Office Petrol Pump	0.33	4582	03-11-2008	467800	0.33	0.33	Completed 04/2010
8	Behram-Mahilpur road to Roja Baba Boor Shah Katarian	0.28	4577	03-11-2008	393100	0.28	0.28	Completed 04/2010
9	Sandwan to Chahra (Upto Assembly)	0.80	8816	27-10-2008	1098100	0.80	0.80	Completed 12/2009
10	Phirni Vill: Kattan	0.09	4572	03-11-2008	132250	0.09	0.09	Completed 04/2010
11	Khatkar Khurd Ambedkar Bhawan to School	0.07	4567	03-11-2008	102300	0.07	0.07	Completed 05/2010
12	Dera Dudadhari Pharala (Darwaja Duge Pati to Pharala-Phagwara road)	0.64	8821	27-10-2008	884150	0.64	0.64	Completed 12/2009
13	Kangror to Kotla (upto Banga Boundary)	0.63	8826	27-10-2008	882600	0.63	0.63	Completed 05/2010
14	Jandiala-Kaleran road to Valmiki Mohala	0.15	4562	03-11-2008	215400	0.15	0.15	Completed 05/2010

Sr. No.	Nam eof Road	Length (KM)	Technical Sanction			Progress PC (KM)		Remarks
			No.	Date	Amount	Provision	PC Laid	
1	2	3	4	5	6	7	8	9
15	Jhingran High School to Baba Mana Jathere	0.17	637-41	30-01-2009	230350	0.17		Ready for PC
16	Sarhal Ranuan Jaso Majara road to Chak mai das	0.52	1030	05-02-2009	678700	0.52	0.52	Completed 04/2010
17	Malan Sodian to Bisla	1.17	1222	13-02-2009	1509900	1.17	1.17	Completed 11/2009
18	Behram Socity to Pharala Tenki	1.84	1227	13-02-2009	3282500	1.84		1.00 km ready for 1st coat, Earth work not done
	Total	12.70			18751800	12.70	8.47	

Executive Engineer©,
Punjab Mandi Board,
Shahid Bhagat Singh Nagar