

**New Link roads Assembly Constituency Balachaur MC Balachaur Distt:SBS Nagar (Year 2008-09)**

Sr. No.	Nam eof Road	Length (KM)	Technical Sanction			Progress PC (KM)		Remarks
			No.	Date	Amount	Provision	PC Laid	
1	2	3	4	5	6	7	8	9
1	Rakran bet to Garle Bet	3.10	9570	31-10-2008	4288700	3.10	3.10	Completed 11/2009
2	Kangna Bet to Shamshanghat	0.74	9905	04-11-2008	982900	0.74	0.74	Completed 07/2009
3	Majra Jattan Bridge to Bhala Bet Mandir	0.35	4587	03-11-2008	450550	0.35	0.35	Completed 07/2009
4	Dopali to Paragpur Gurdwara	1.25	9805	03-11-2008	1683500	1.25	1.25	Completed 07/2009
5	Vill: Rakran Dahan Phirni	0.60	9670	31-10-2008	1015900	0.60	0.60	Completed 10/2009
6	Aoliapur to Burj Chak	0.80	9910	04-11-2008	1085100	0.80	0.80	Completed 10/2009
7	Sahdra to Chankoi	3.00	9800	03-11-2008	4003800	3.00	3.00	Completed 11/2009
8	Taprian Khurd Phirni	0.50	9675	31-10-2008	666500	0.50	0.50	Completed 07/2009
9	Khurdan Jattan Phirni	0.32	4127	03-10-2008	433200	0.32	0.32	Completed 07/2009
10	Vill: Hiyatpur Rurki Phirni	0.70	8841	27-10-2008	1046000	0.70	0.70	Completed 09/2009
11	Panialali School to Majara Jattan	1.00	9680	31-10-2008	1473700	1.00		Ready for PC
12	Gurdwara Sahib, Neeleware to Shamshanghat	0.60	10203	05-11-2008	855600	0.60		Ready for 1st coat

Sr. No.	Nam eof Road	Length (KM)	Technical Sanction			Progress PC (KM)		Remarks
			No.	Date	Amount	Provision	PC Laid	
1	2	3	4	5	6	7	8	9
13	Basti Khatana Rattewal di Phirni	0.75	9755	03-11-2008	1111700	0.75		0.65 Ready of 1st Coat
14	Gurdwara Karimpur Chahwala to Katwara Karimpur Dhiani road	0.90	9575	31-10-2008	1226200	0.90	0.80	0.80 Completed 11/2009
15	Aakliana Phirni	0.50	9685	30-09-2008	913100	0.50		Suplly of Stone soling / metal is in progress
16	Adoana Satsangh ghar to Kutia Baba Dianath	0.36	4589	03-11-2008	493400	0.36	0.36	Completed 11/2009
17	Chandianai Khurd to Baba Baruri Wala	0.35	4132	03-40-2008	470500	0.35	0.35	Completed 11/2009
18	Nawan-Garan to Baba Rori wala	1.40	10344	06-11-2008	2731700	1.40	1.25	Pending of 0.15km causway approches
19	Balachaur-Bhaddi road to Kutia Maharaj Bhoori wale	0.50	927	02-02-2009	589300	0.50	0.50	Completed 10/2009
20	Malewal Kohli to Nathana da Dera	0.75	1212	11-02-2009	913500	0.75	0.75	Completed 04/2010
	<b>Total</b>	<b>18.47</b>			<b>26434850</b>	<b>18.47</b>	<b>15.37</b>	

Executive Engineer©,  
Punjab Mandi Board,  
Shahid Bhagat Singh Nagar