

**New Link roads Assembly Constituency Nawanshahar MC Nawanshahar Distt:SBS Nagar (Year 2008-09)**

Sr. No.	Nam eof Road	Length (KM)	Technical Sanction			Progress PC (KM)		Remarks
			No.	Date	Amount	Provision	PC Laid	
1	2	3	4	5	6	7	8	9
1	Malikpur to Dhangerpur	1.90	8488	15-10-2008	2563300	1.90		Ready for PC
2	Kot Ranja Bridge to Karimpur Road	0.80	8777	27-10-2008	1117000	0.80		Ready for PC
3	Shekhupur-Tajowal road to Shekhupur Dharamshala	0.24	3988	03-10-2008	353750	0.24		Ready for PC
4	Daultpur road to Mandir Baba Balak Nath	0.25	4161	06-10-2008	361000	0.25		Ready for PC
5	Shahpur Canal to Majoor road	2.00	8483	15-10-2008	2682000	2.00		Earth Work uncompleted, supply of stone metal is in progress. Crosspondence with forest deptt. Is in under process yet NOC not received
6	Sultanpur to Behloor Kalan	1.20	8478	15-10-2008	1701600	1.20		Ready for PC
7	Kariha Vill: Parak to High School & Boota Singh's House to Kariha-Bains road	0.60	8792	27-10-2008	854300	0.60		Honable Deputy Commissioner SBS Nagar wroten a letter Sec. Punjab Mandi Board for the change the alignment of road vide letter no.191 dated 07-04-2010
8	Vill:Mahalon Co-op Socity to Nawanshahar-Banga road via Shamshanghat	0.60	8440	13-10-2008	845800	0.60		Ready for PC
9	Rahon-Nawanshahar road to Rahon-Ghakewal road via Garewal Farm	0.50	8762	27-10-2008	707800	0.50		Ready for PC
10	Gorakhpur Canal to Shamshanghat	0.10	3628	12-09-2008	144800	0.10		Earth work is completed
11	Jadla Bridge to Mirpur Jattan	2.15	8493	15-10-2008	2844800	2.15	2.15	Completed 04/2010
12	Karimpur-Gohlron road to Saiudpeer	0.12	5678	16-12-2008	156000	0.12	0.12	Completed 05/2010
13	Ghakewal road to Gurdev Singh' House	0.20	3666	15-09-2008	270700	0.20		Ready for PC
14	Bagoran Canal Bridge to Shamshanghat	0.35	562-46	27-01-2009	439850	0.35	0.35	Completed 11/2009
15	Palian Khurd to Shamshanghat Tenki	0.20	456-60	22-01-2009	250100	0.20	0.20	Completed 05/2010
16	Banga-Nawanshar road to Bains (DB Road)	1.22	1018	05-02-2009	834400	1.22		95% work completed, Balance portion Land Dispute
17	Dipalpur-Shekhupur road to Dipalpur School road	0.19	926-28	12-02-2009	256350	0.19	0.19	Completed 11/2009
18	Poonu Majara Bairsian road to Hada Rori	0.45	1200	11-02-2009	580200	0.45	0.45	Completed 12/2009

Sr. No.	Nam eof Road	Length (KM)	Technical Sanction			Progress PC (KM)		Remarks
			No.	Date	Amount	Provision	PC Laid	
1	2	3	4	5	6	7	8	9
19	Rahon-Aur road to Panditan Place	0.84	2035	02-03-2009	1132200	0.84		Ready for PC
20	Garhpadana-Julah Majara road to Gurdwara Bhora Sahib	0.70	2039	02-03-2009	935800	0.70	0.70	Completed 11/2009
21	Chakli Sujat to Shamashpur (Balanche Part)	0.79	2027	02-03-2009	1052300	0.79	0.79	Completed 11/2009
22	Rahon-Matewara road to Baba Shahmadar Di Jaga & SC Basti Bharta Khurd Balance Part	0.77	2031	02-03-2009	1014700	0.77	0.77	Completed 11/2009
	<b>Total</b>	<b>16.17</b>			<b>21098750</b>	<b>16.17</b>	<b>5.72</b>	

Executive Engineer©,  
Punjab Mandi Board,  
Shahid Bhagat Singh Nagar