

### Special Repair Link Roads Year 2001-02 MC Banga Distt.:SBS Nagar

Sr. No.	Name of Road	Code No.	Length (KM)	Wide (Feet)	Converted Length (KM)	Technical Sanction			Progress PC (KM)		Remarks
						No.	Date	Amount	Provision	PC Laid	
1	2	3	4	5	6	7	8	9	10	11	12
1	kariha to Bains	<b>N02080</b>	3.20	10	3.20	9549	31-10-2008	2405900	3.20	3.20	Completed 09/2009
2	Phagwara-Nawanshar road to Jabowal	<b>N02043a</b>	0.76	10	0.76	10407	06-11-2008	516800	0.76	0.76	Completed 04/2009
3	Kariha-Bains road to Kahma Include Baba Chapri Wala	<b>N02119</b>	1.31	10	1.31	9923	04-11-2008	1171400	1.31	1.31	Completed 10/2009
4	Bhora to Ucha Ladhana	<b>N02132</b>	3.80	10	3.80	10354	06-11-2008	2693600	3.80		Work in Progress 0.75 Ready for PC
5	Bains to Jabowal	<b>N02220</b>	1.00	10	1.00	10380	06-11-2008	601400	1.00	1.00	Completed 05/2009
6	Bhora to Parchase Center Surapur	<b>N02081</b>	0.83	10	0.83	10388	06-11-2008	683400	0.83	0.83	Completed 10/2009
7	Nawansharhar-Banga road to Kahama	<b>N02121</b>	1.07	10	1.07	9485	31-10-2008	934200	1.07	1.07	Completed 11/2009
8	NSSR-BANGA ROAD TO ADDHARMI BASTI BHOOTAN & RAILWAY STATION KHATKAR KALAN	<b>N02203</b>	0.95	10	0.95	9439	31-10-2008	547800	0.95	0.95	Completed 04/2009
9	THANDIAN TO ADARSH SCHOOL KHATKAR KALAN	<b>N02205</b>	1.00	10	1.00	9459	31-10-2008	550200	1.00	1.00	Completed 05/2009
10	Banga-NSSR road to Kahma Jhthere	<b>N02359</b>	0.65	10	0.65	9580	31-10-2008	709000	0.65	0.65	Completed 11/2009
11	JINDOWAL TO KHATKAR KALAN	<b>N02221</b>	2.30	10	2.30	9630	31-10-2008	1298800	2.30	2.30	Completed
12	PHAGWARA BANGA ROAD TO SOONDH	<b>N02012</b>	5.80	10	5.80	9554	31-10-2008	4627400	5.80	5.80	Completed 06/2009
13	Phirni Vill: Jandiala	<b>N02238</b>	0.80	10	0.80	9928	04-11-2008	585900	0.80	0.80	Completed 04/2010
14	Khatkar Khurd to Kajla	<b>N02199</b>	1.00	10	1.00	10401	06-11-2008	744000	1.00	1.00	Completed 05/2009

Sr. No.	Name of Road	Code No.	Length (KM)	Wide (Feet)	Converted Length (KM)	Technical Sanction			Progress PC (KM)		Remarks
						No.	Date	Amount	Provision	PC Laid	
1	2	3	4	5	6	7	8	9	10	11	12
15	BAHROWAL TO GURU NANAK MISSION HOSPITAL Dahana Kaleran	<b>N02290</b>	1.45	10	1.45	9454	31-10-2008	1367000	1.45	1.45	Completed 06/2009
16	Katarian to Balakipur	<b>N02217</b>	1.00	10	1.00	9449	31-10-2008	1089600	1.00	1.00	Completed 03/2010
17	Balakipur to Gadhani	<b>N02212</b>	1.00	10	1.00	Rev. 4547	31-08-2009	870900	1.00	1.00	Completed 03/2010
18	Phagwara-Banga road to Padi Matwali Road	<b>N02013</b>	6.20	10	6.20	9825	03-11-2008	4529600	6.20	6.20	Completed 07/2009
19	Banga to Mahirampur	<b>N02025a</b>	1.50	10	1.50	9510	31-10-2008	1084400	1.50	1.50	Completed 10/2009
20	Banga-Phagwara road to Chakkalal via Majari	<b>N02126</b>	1.74	10	1.74	9660	31-10-2008	1306550	1.74	1.74	Completed 10/2009
21	Mukandpur to Ferojpur	<b>N02298</b>	2.15	10	2.15	9700	03-11-2008	1395350	2.15	2.15	Completed 10/2009
22	BHARO MAJARA TO BANGA MUKAND PUR ROAD INCLUDING SHAMSHAN GHAT BHARO MAJARA	<b>N02196</b>	0.99	10	0.99	9655	31-10-2008	850150	0.99	0.99	Completed 04/2010
23	Phagwara -Banga road to Langeri Jagirdaran	<b>N02019a</b>	2.20	10	2.20	9480	31-10-2008	1358800	2.20	2.20	Completed 05/2009
24	BHUKHRI TO DOSANJ KHURD INCLUDING JATHERE TO PHIRNI	<b>N02193</b>	0.75	10	0.75	4903	39610.00	428900	0.75	0.75	Completed 04/2010
25	Phrini Vill: Bhukhari	<b>N02194</b>	0.76	10	0.76	4700	05-11-2008	448300	0.76	0.76	Completed 04/2010
26	Mahirampur to Bajigar Basti Khankhana	<b>N02218</b>	0.70	10	0.70	9464	31-10-2008	568400	0.70	0.70	Completed 04/2010
27	Cheta to Chahran	<b>N02182</b>	1.40	10	1.40	8831	27-10-2008	1466000	1.40		Ready for PC
28	Sotrna to Poonian	<b>N02177</b>	1.20	10	1.20	8590	31-10-2008	768200	1.20	1.20	Completed
29	Goslan to Gurduwara sahib	<b>N02215</b>	1.00	10	1.00	9615	31-10-2008	900000	1.00	1.00	Completed 10/2009
30	Langeri to Sarhal Qazian	<b>N02184</b>	2.72	10	2.72	9830	03-11-2008	1721500	2.72	2.72	Completed 05/2009
31	PHG-BANGA ROAD TO DHANDUA ( MALLAN SODHIAN FISHRI FARM)	<b>N02172</b>	1.60	10	1.60	9665	31-10-2008	1415350	1.60	1.60	Completed 04/2010

Sr. No.	Name of Road	Code No.	Length (KM)	Wide (Feet)	Converted Length (KM)	Technical Sanction			Progress PC (KM)		Remarks
						No.	Date	Amount	Provision	PC Laid	
1	2	3	4	5	6	7	8	9	10	11	12
32	Gunachaur to Naugaja Peer	<b>N02175</b>	0.85	10	0.85	9610	31-10-2008	657000	0.85	0.85	Completed 10/2009
33	Primary School Gurdwara Vill: Bhukhari	<b>N02195</b>	0.76	10	0.76	4722	05-11-2008	412300	0.76	0.76	Completed 11/2009
34	Naab Kawanl Raja Sahib Vill: Jhingran	<b>N02241</b>	0.82	10	0.82	4732	05-11-2008	456950	0.82	0.82	Completed 10/2009
35	Padi Matwali to Gobindpur	<b>N02118</b>	1.73	10	1.73	9534	31-10-2008	1588700	1.73	1.73	Completed 09/2009
36	Ladian to Thinda	<b>N02189</b>	1.62	10	1.62	9918	04-11-2008	1426000	1.62	1.62	Completed 09/2009
37	Heon to Kajla	<b>N02198</b>	1.00	10	1.00	9444	31-10-2008	551400	1.00	1.00	Completed 09/2009
38	Phirni Vill: Kajla	<b>N02097</b>	0.49	10	0.49	4893	39610.00	365700	0.49	0.49	Completed 10/2009
39	Atari Adharmi Basti to Shamshanghat	<b>N02295</b>	0.16	10	0.16	4750	05-11-2008	95600	0.16		Ready for PC
40	Phirni Vill: Atari	<b>N02294</b>	0.25	10	0.25	4727	05-11-2008	151900	0.25	0.25	Completed 10/2009
41	Atari to Govt. Alimentary School	<b>N02296</b>	0.23	10	0.23	4804	05-11-2008	157400	0.23	0.23	Completed 10/2009
42	Phirni Vill: Heon	<b>N02092</b>	0.40	10	0.40	4818	05-11-2008	230700	0.40	0.40	Completed 09/2009
43	Atari to Gurdwara Shahidan	<b>N02328</b>	1.00	10	1.00	9524	31-10-2008	803200	1.00	1.00	Completed 10/2009
44	Gobidpur to Sal Kalan	<b>N02213</b>	1.45	10	1.45	8595	31-10-2008	1044600	1.45	1.45	Completed 09/2009
45	Apra-Mukandpur road to Ratainda	<b>N02090</b>	4.34	10	4.34	9529	31-10-2008	3474200	4.34	4.00	Balance work Ready to 1st Coat
46	Shekhupur to Laroya	<b>N02178</b>	2.13	10	2.13	9539	31-10-2008	2068900	2.13	2.13	Completed 07/2009
47	Vill: Shukar to Shamshanghat Jathere	<b>N02240</b>	0.27	10	0.27	4795	05-11-208	150250	0.27	0.27	Completed 04/2010
48	Jhingran to Herian	<b>N02225</b>	2.20	10	2.20	8836	27-10-2008	1305700	2.20	2.20	Completed 03/2010

Sr. No.	Name of Road	Code No.	Length (KM)	Wide (Feet)	Converted Length (KM)	Technical Sanction			Progress PC (KM)		Remarks
						No.	Date	Amount	Provision	PC Laid	
1	2	3	4	5	6	7	8	9	10	11	12
49	Phirni Mukandpur to Sadu Singh DAV Rural Public School Via Hospital to ASSM Collage	<b>N0</b>	0.56	20	1.12	9490	31-10-2008	908600	1.12	1.12	Completed 10/2009
50	Balawal to Lidhar Kalan	<b>N02191</b>	1.50	10	1.50	9475	31-10-2008	857700	1.50	1.50	Completed 10/2009
51	Chahal Kalan to Hakimpur	<b>N02224</b>	1.50	10	1.50	9625	31-10-2008	1123350	1.50	1.50	Completed 10/2009
52	Rahipa to Mukandpur-Phagwara Road	<b>N02226</b>	0.75	10	0.75	9519	31-10-2008	566800	0.75	0.75	Completed 10/2009
53	Phirni Mukandpur to Amardeep Sher Gill Collage S.Sadu Singh DAV Rural Public School Via Hospital Mukandpur	<b>N02190</b>	1.76		2.16	9585	31-10-2008	1230300	2.16	2.16	Completed 10/2009
54	Phirni Vill: Behram	<b>N02358</b>	1.83	10	1.83	10390	06-11-2008	1437000	1.83	1.83	Completed 03/2010
55	Phirni Vill: Behram (West Side)	<b>N02176</b>	0.55	10	0.55	10005	05-11-2008	456600	0.55	0.55	Completed 03/2010
56	Anokharwal to Jhander Khurd	<b>N02183</b>	2.62	10	2.62	9515	31-10-2008	1915900	2.62	2.62	Completed 12/2009
57	Bharoi Majara to East Side Phirni	<b>N02236</b>	0.35	10	0.35	4823	05-11-2008	281900	0.35		Work Not Started
58	Pharala to Manak Via Bharoli	<b>N02105</b>	5.12	10	5.12	9820	03-11-2008	4365200	5.12	5.12	Completed 03/2010
59	Phirni Vill: Muna	<b>N02228</b>	0.40	10	0.40	4858	05-11-2008	278600	0.40		Supply of Stone Metal is in Progress
60	Behram-Mahilpur road to Gurdwara Sandwan	<b>N02234</b>	0.60	10	0.60	4678-80	05-11-2008	390300	0.60		Earth Work Completed
61	Ghumna to Radha Suwami Satsang Bhawan	<b>N02230</b>	0.46	10	0.46	4671	05-11-2008	378700	0.46		Supply of Stone Metal is in Progress
62	Kultham to Dusanjh Kalan	<b>N02209</b>	3.00	10	3.00	10361	06-11-2008	2052000	3.00	3.00	Completed 03/2010
63	Phagwara-Dusanjh Kalan to Phagwara-Mukandpur road via Jandialai	<b>N02104</b>	4.52	10	4.52	9544	31-10-2008	4038500	4.52	4.52	Completed 12/2009
64	Sarhal Ranuan to Chak Mai Dass	<b>N02237</b>	0.75	10	0.75	9650	31-10-2008	544700	0.75	0.75	Completed 04/2010

Sr. No.	Name of Road	Code No.	Length (KM)	Wide (Feet)	Converted Length (KM)	Technical Sanction			Progress PC (KM)		Remarks
						No.	Date	Amount	Provision	PC Laid	
1	2	3	4	5	6	7	8	9	10	11	12
65	Bharo Majara to Chak Guru	<b>N02244</b>	0.60	10	0.60	4813	05-11-2008	438300	0.60	0.60	Completed 03/2010
66	Sarhal Ranuan to Lahil Kalan	<b>N02211</b>	1.70	10	1.70	9760	03-11-2008	1633300	1.70	1.70	Completed 04/2010
67	Mandiali to Kotli Khakhian	<b>N02206</b>	1.10	10	1.10	9600	31-10-2008	1095750	1.10	1.10	Completed 12/2009
68	Jandiali to Mandali	<b>N02210</b>	1.00	10	1.00	9600	31-10-2008	600650	1.00	1.00	Completed 03/2010
69	Nurpur-Chakramu to Taharpur Road	<b>N02360</b>	2.00	10	2.00	10197	05-11-2008	1226200	2.00	2.00	Completed 03/2010
70	Sarhala-Ranuan-Chakguru to Bharo Majara	<b>N02186</b>	0.76	10	0.76	4760	05-11-2008	451700	0.76	0.76	Completed 03/2010
71	Banag to Binjon road	<b>N02003</b>	7.48	16	11.97	9559	31-10-2008	10805800	11.97	11.97	Completed 11/2009
72	Behram to Chakdana road (Mukandpur Collage Gate to Phagwara-Banga road)	<b>N02007a</b>	9.71	10	9.71	9705	03-11-2008	9510700	9.71	9.71	Completed 10/2009
73	Talwandi Jattan to Chakguru	<b>N02173</b>	1.17	10	1.17	10399	06-11-2008	1717600	1.17	1.17	Completed 12/2009
74	Dharmshala to Herian	<b>N02240</b>	0.20	10	0.20	4770	05-11-2008	110000	0.20	0.20	Completed 04/2010
75	Pathlawa to Gurdwara Sahib		0.50	10	0.50	4747	05-11-2008	283400	0.50	0.50	Completed 04/2010
76	Banga-Phagwara road to Jaso Majara	<b>N02187</b>	0.46	10	0.46	4755	05-11-2008	431300	0.46		Ready for PC
77	Gujarpur to Pathlawa	<b>N02076</b>	1.50	10	1.50	9469	31-10-2008	832200	1.50	1.50	Completed 10/2009
78	Kultham to Kultham Colony	<b>N02355</b>	1.00	10	1.00	5693	16-12-2008	499000	1.00	1.00	Completed 05/2009
79	Railway Satation Banga Jindowal to SC Basti	<b>N02354</b>	0.90	10	0.90	5741	23-12-2008	462500	0.90	0.90	Completed 05/2009
80	Rehiapa to SC Basti	<b>N02353</b>	0.75	10	0.75	4873	05-11-2008	401700	0.75	0.75	Completed 10/2009
81	Bharo Majra to Chakguru	<b>N02242</b>	0.60	10	0.60	4813	05-11-2008	458800	0.60	0.60	Completed 03/2010
82	Khatkar Khurd to Khatkar Colony	<b>N02356</b>	0.75	10	0.75	4853	05-11-2008	396900	0.75	0.75	Completed 05/2009

Sr. No.	Name of Road	Code No.	Length (KM)	Wide (Feet)	Converted Length (KM)	Technical Sanction			Progress PC (KM)		Remarks
						No.	Date	Amount	Provision	PC Laid	
1	2	3	4	5	6	7	8	9	10	11	12
83	Vill:Sotran to Gurdwara Dera Mehtoana Jhiri Sahib	<b>N02108</b>	0.22	10	0.22	23	06-01-2009	226200	0.22		Work not Started
84	Kultham to Jasi Jathere	<b>N02291</b>	0.40	10	0.40	2888	04-06-2009	230700	0.40		Ready for PC
85	Aur-Phillaur road to Gunachaur	<b>N02008</b>	12.33	10	12.33	422	20-01-2009	10177900	12.33	12.33	Completed 10/2009
	<b>Total</b>		<b>143.93</b>		<b>149.38</b>			<b>117396050</b>	<b>149.38</b>	<b>140.79</b>	

Executive Engineer©,  
Punjab Mandi Board,  
Shahid Bhagat Singh Nagar