

**New Link roads Assembly Constituency Phillaur MC Nawanshahar / Banga Distt:SBS Nagar (Year 2008-09)**

Sr. No.	Nam eof Road	Length (KM)	Technical Sanction			Progress PC (KM)		Remarks
			No.	Date	Amount	Provision	PC Laid	
1	2	3	4	5	6	7	8	0
1	Aur-Phillaur-Mukandpur road to Bhalwana Da Akhara	1.10	8498	15-10-2008	1612000	1.10		Ready for PC
2	Chakdana Metal road to Gurdwara Goleana Sahib	0.90	8445	13-10-2008	1250000	0.90		Ready for PC
3	Bakhlaur Garhi Ajit Singh to Shekhupur Tibbi	0.85	8767	27-10-2008	1217600	0.85		Ready for PC
4	Begowal to Satluj Bandh	2.00	8853	30-10-2008	2880400	2.00		1.25km ready for 1st coat & 0.75km earth work not done by vill: panchyat
5	Aur-Phillaur road to Urapar-Burj Tahildas road (Pritam Singh Jagat Singh' House)	0.19	3870	23-09-2008	279500	0.19		Ready for PC
6	Shiv Chand Public Secondary School Sakohpur	0.20	3984	03-10-2008	285700	0.20		Ready for PC
7	Gurdwara Nabh Kawanl Balowal to Masani	1.55	10364	06-11-2008	2188700	1.55		Ready for PC
8	Chakdana -Mukandpur Jhingran road to Laroya	1.87	8863	30-10-2008	2651500	1.87		Ready for PC
9	Phirmi Vill Ferozpur	0.45	8711	27-10-2008	630600	0.45		Ready for 1st Coat
	<b>Total</b>	<b>9.11</b>			<b>12996000</b>	<b>9.11</b>	<b>0.00</b>	

Executive Engineer©,  
Punjab Mandi Board,  
Shahid Bhagat Singh Nagar